

Northgate Mechanical & General - Daily Site Log

Project: Maple Ridge Commons

Date: September 3, 2026

Weather: overcast, 17 C

Crew on site: 6 (2 carpenters, 2 mechanical, 1 fire stop sub, 1 labourer)

Deliveries: none

General: continued deficiency clean-up from Aug 28 field review.

Page 2 - Work completed

- Level 2 corridor 2-C outside Suite 210: fire stop sub (Fire Safe Ltd.) sealed the 100 mm PVC penetration with Hilti CP 606. Label applied.
- Stair 1: additional pickets welded in at landing guard, openings now under 100 mm.
- Level 1 corridor: not started, conduit penetration outside 105 still open.

Page 3 - Outstanding

- RTU-2 curb anchors installed at all four corners on Sept 2. Torque report requested from installer (Pacific Rooftop Ltd.), not yet received.
- Suite 305 sprinkler: relocated by Fraser Valley Fire Protection, ceiling tile to be reinstated.
- North elevation brick at gridline 4: mason repaired Sept 3 morning.