

Backflow Prevention Assembly Test Report

Date of test: September 8, 2026

Site: Laurel, water service at the property line

Device: 2 in double check valve assembly, serial DC-448121, tag 7731

Check valve #1: 2.4 psid held tight

Check valve #2: 2.1 psid held tight

Result: device tested, tag attached

Tester: certified backflow tester #B-2210

Pacific Backflow Services